

Client:		Project No.:	
Project Name:		Site / Area:	
Panel Tag / ID:		Panel Description:	
Voltage / Source-Feeder:		Energization Scope:	☐ Full panel ☐ Control power only ☐ Other: _____

APPROVED FOR ENERGIZATION

The undersigned approve the industrial control panel identified above for the stated energization scope, subject to the conditions and controls documented on this form.

PRE-ENERGIZATION READINESS VERIFICATION - Mark OK or N/A for each item

OK ☐ N/A ☐	Installation complete; enclosure, doors, barriers, covers, labels, ventilation, and housekeeping are acceptable.	OK ☐ N/A ☐	Approved one-line, schematics, panel schedule, and manufacturer data are available at the work location.
OK ☐ N/A ☐	Grounding and bonding inspected; equipment grounding conductor continuity is confirmed.	OK ☐ N/A ☐	Incoming source, conductor size, voltage, phase, frequency, and interrupting/fault-current ratings are verified.
OK ☐ N/A ☐	Power and control wiring identified; terminations inspected/torqued; temporary jumpers or grounds removed or documented.	OK ☐ N/A ☐	Breakers, fuses, overloads, protective settings, and control-power protection match the approved design.
OK ☐ N/A ☐	Required continuity, insulation-resistance, loop, I/O, and functional tests are complete with acceptable results.	OK ☐ N/A ☐	PLC/HMI/VFD configuration and backups are complete; permissives, trips, and interlocks are checked, as applicable.
OK ☐ N/A ☐	LOTO boundary, shock/arc-flash controls, PPE, permits/JSA, barricades, and qualified personnel are in place.	OK ☐ N/A ☐	Downstream loads are controlled; affected personnel are notified; the area is clear; operations is ready for energization.

CONDITIONS / LIMITATIONS

☐ None. ☐ Approved subject to: _____
 Additional conditions / limitations: _____

AUTHORIZATION SIGNATURES

Inspected / Verified By Name / Title: _____ Signature: _____ Date / Time: _____	Engineering Approval Name / Title: _____ Signature: _____ Date / Time: _____	Site / Operations Authorization Name / Title: _____ Signature: _____ Date / Time: _____
---	--	---